

# Status of RIDF Projects for the month ending Jan '2018

## NABARD Assisted Projects (RIDF-XVI to XXII)

	<u>No of Roads</u>	<u>No of Bridges</u>	<u>Total</u>	<u>Total value Rs in crore</u>
1. Projects sanctioned	77	50	127	783.00
2. Projects dropped	Nil	1	1	6.28
3. Projects taken up	77	49	126	776.72
4. Projects completed	62	43	102	602.25
5. Projects on-going	15	8	24	174.47
6. Projects non starter	-	-	-	-

## Target & Achievement for 2017-18

<u>Target for completion/expenditure</u>	<u>Achievement</u>	<u>Percentage</u>
Bridge – 5 nos	3no	60%
Road – 15 nos	7nos	46.67%
Rs.85.00 crore	Rs 57.89 Crore	68.10%

**Status of PMGSY & ADB Assisted PMGSY work sanctioned in different phases.**

**Report ending : Jan.'18**

i. Total amount sanctioned : Rs. 25581.43 Crores.

ii. Funds received

MoRD, Gol : Rs. 16721.33 Crores.

State Govt. : Rs. 3958.07 Crores.

**Total : Rs. 20679.39 Crores.**

iii. Amount utilized : Rs. 18862.84 Crores.

iv. Value of work done : Rs. 18862.84 Crores.

v. No. of road sanctioned : 15623

vi. No. of habitations to be connected : 1000+ 3691

500+ 6533

Other Category 9643

**19867**

vii. Length of road sanctioned : 60627.64 Km.

viii. No. of roads completed : 11327

ix. No. of habitations connected :

1000+ 3636

500+ 5977

Other Category 6349

**15962**

x. Length of road completed : 43895.18 Km.

**Progress of work during 2017-18 upto Jan.'18**

	Target	Achievement
i. Completion of road length	7000.00 Km.	4043.02 Km.
ii. Coverage of habitation	1850	775
iii. Amount utilized	Rs. 2598.33 Cr.	Rs. 1924.19 Cr.