

# Status of RIDF Projects for the month ending March'2018

## NABARD Assisted Projects (RIDF-XVI to XXII)

	<u>No of Roads</u>	<u>No of Bridges</u>	<u>Total</u>	<u>Total value Rs in crore</u>
1. Projects sanctioned	77	50	127	783.00
2. Projects dropped	Nil	1	1	6.28
3. Projects taken up	77	49	126	776.72
4. Projects completed	69	43	112	636.70
5. Projects on-going	8	6	14	140.02
6. Projects non starter	-	-	-	-

## Target & Achievement for 2017-18

<u>Target for completion/expenditure</u>	<u>Achievement</u>	<u>Percentage</u>
Bridge – 5 nos	3no	60%
Road – 15 nos	14nos	93.33%
Rs.93.76 crore	Rs 88.27 Crore	94.14%

**Status of PMGSY & ADB Assisted PMGSY work sanctioned in different phases.**

**Report ending : March'18**

i.	Total amount sanctioned	:	Rs. 25581.43 Crores.	
ii.	Funds received			
		MoRD, Gol	:	Rs. 16734.30 Crores.
		State Govt.	:	Rs. 3958.07 Crores.
		<b>Total</b>	:	<b>Rs. 20692.36 Crores.</b>
iii.	Amount utilized	:	Rs. 19618.32 Crores.	
iv.	Value of work done	:	Rs. 19618.32 Crores.	
v.	No. of road sanctioned	:	15623	
vi.	No. of habitations to be connected	:	1000+	3691
			500+	6533
			Other Category	9643
				<b>19867</b>
vii.	Length of road sanctioned	:	60627.64 Km.	
viii.	No. of roads completed	:	11638	
ix.	No. of habitations connected	:		
			1000+	3636
			500+	6030
			Other Category	6467
				<b>16133</b>
x.	Length of road completed	:	46972.83 Km.	

**Progress of work during 2017-18.**

	Target	Achievement
i. Completion of road length	: 7000.00 Km.	7175.77 Km.
ii. Coverage of habitation	: 1850	1759
iii. Amount utilized	: Rs. 2598.33 Cr.	Rs. 2676.22 Cr.