

# Status of RIDF Projects for the month ending Feb'2018

## NABARD Assisted Projects (RIDF-XVI to XXII)

	<u>No of Roads</u>	<u>No of Bridges</u>	<u>Total</u>	<u>Total value Rs in crore</u>
1. Projects sanctioned	77	50	127	783.00
2. Projects dropped	Nil	1	1	6.28
3. Projects taken up	77	49	126	776.72
4. Projects completed	62	43	105	602.25
5. Projects on-going	15	6	21	174.47
6. Projects non starter	-	-	-	-

## Target & Achievement for 2017-18

<u>Target for completion/expenditure</u>	<u>Achievement</u>	<u>Percentage</u>
Bridge – 5 nos	3no	60%
Road – 15 nos	7nos	46.67%
Rs.93.76 crore	Rs 60.74 Crore	64.78%

**Status of PMGSY & ADB Assisted PMGSY work sanctioned in different phases.**

**Report ending : Feb.'18\***

i. Total amount sanctioned : Rs. 25581.43 Crores.

ii. Funds received

MoRD, Gol : Rs. 16721.33 Crores.

State Govt. : Rs. 3958.07 Crores.

**Total : Rs. 20679.39 Crores.**

iii. Amount utilized : Rs. 19174.49 Crores.

iv. Value of work done : Rs. 19174.49 Crores.

v. No. of road sanctioned : 15623

vi. No. of habitations to be connected : 1000+ 3691

500+ 6533

Other Category 9643

**19867**

vii. Length of road sanctioned : 60627.64 Km.

viii. No. of roads completed : 11406

ix. No. of habitations connected :

1000+ 3636

500+ 6000

Other Category 6368

**16004**

x. Length of road completed : 44645.23 Km.

**Progress of work during 2017-18 upto Feb.'18**

	Target	Achievement
i. Completion of road length	7000.00 Km.	4793.08 Km.
ii. Coverage of habitation	1850	839
iii. Amount utilized	Rs. 2598.33 Cr.	Rs. 2235.83 Cr.