

STATUS OF RIDF PROJECTS FOR THE MONTH  
ENDING AUGUST, 2017

NABARD assisted Projects (RIDF-XVI TO XXII)

		<u>No. of Roads</u>	<u>No. of Bridges</u>	<u>Total</u>	<u>Total value. Rs. in Crore</u>
1.	Projects Sanctioned	77	50	127	783.00
2.	Projects dropped	Nil	1	1	6.28
3.	Projects taken up	77	49	126	776.72
4.	Projects completed	59	43	102	598.07
5.	Projects on-going	18	8	24	178.65
6.	Projects non starter	-	-	-	-

Target & Achievement for 2017-18

<u>Target for completion/ expenditure</u>	<u>Achievement</u>	<u>Percentage</u>
Bridge – 5 Nos.	1 No.	20%
Road - 15 Nos.	4 Nos.	26.67%
Rs. 50.00 Crore	Rs.33.03 Crore	66.06%

**STATUS OF PMGSY & ADB ASSISTED PMGSY WORK  
SANCTIONED IN DIFFERENT PHASES**

**Report ending - August, 2017**

i)	Total amount sanctioned	:	Rs. 23687.61 Crore	
ii)	Funds received			
		MoRD, GoI	:	Rs. 15362.33 Crore
		State Govt.	:	<u>Rs. 2830.03 Crore</u>
		Total -	:	Rs. 18192.36 Crore
iii)	Amount utilized	:	Rs. 17866.30 Crore	
iv)	Value of work done	:	Rs. 17866.30 Crore	
v)	No. of road sanctioned	:	14435	
vi)	No. of habitations to be connected			
			1000 +	3678
			500 +	6477
			Other Category	<u>9172</u>
				<b><u>19327</u></b>
vii)	Length of road sanctioned	:	56826.73 Km.	
viii)	No. of roads completed	:	10952	
ix)	No. of habitations connected	:		
			1000 +	3595
			500 +	5786
			Other Category	<u>5882</u>
				<b><u>15263</u></b>
x)	Length of road completed	:	41673.72 Km.	

**Progress of work during 2016-17 upto August, 2017**

		<u>Target</u>	<u>Achievement</u>	
i)	Completion of road length	:	7000.00 Km.	1800.00 Km.
i)	Coverage of habitation	:	1850	384

iii) Amount utilized

: Rs. 2598.33 Cr.

Rs. 932.40 Cr.