

STATUS OF RIDF PROJECTS FOR THE MONTH  
ENDING NOVEMBER, 2017

NABARD assisted Projects (RIDF-XVI TO XXII)

		<u>No. of Roads</u>	<u>No. of Bridges</u>	<u>Total</u>	<u>Total value. Rs. in Crore</u>
1.	Projects Sanctioned	77	50	127	783.00
2.	Projects dropped	Nil	1	1	6.28
3.	Projects taken up	77	49	126	776.72
4.	Projects completed	59	43	102	598.07
5.	Projects on-going	18	8	24	178.65

Target & Achievement for 2017-18

<u>Target for completion/ expenditure</u>	<u>Achievement</u>	<u>Percentage</u>
Bridge – 5 Nos.	1 No.	20%
Road - 15 Nos.	4 Nos.	26.67%
Rs. 50.00 Crore	Rs.45.48 Crore	90.97%

**STATUS OF PMGSY & ADB ASSISTED PMGSY WORK  
SANCTIONED IN DIFFERENT PHASES**

i)	Total amount sanctioned		: Rs. 25155.36 Crore
ii)	Funds received		
		MoRD, GoI	: Rs. 16721.33 Crore
		State Govt.	: <u>Rs. 3044.21 Crore</u>
		Total	: <b>Rs. 19765.53</b> Crore
iii)	Amount utilized		: Rs. 18305.10 Crore
iv)	Value of work done		: Rs. 18304.90 Crore
v)	No. of road sanctioned		: 15458
vi)	No. of habitations to be connected	1000 +	: 3691
		500 +	: 6527
		Other Category	: <u>9606</u>
			19824
vii)	Length of road sanctioned		: 60045.97 Km.
viii)	No. of roads completed		: 11105
ix)	No. of habitations connected	1000 +	: 3606
		500 +	: 5836
		Other Category	: <u>6040</u>
			15482
x)	Length of road completed		: 42508.31 Km.

Progress of work during 2016-17 upto November, 2017

	<u>Target</u>	<u>Achievement</u>
i) Completion of road length :	7000.00 Km.	2615.31 Km.
i) Coverage of habitation :	1850	610
iii) Amount utilized :	Rs. 2598.33	Rs. 1366.85 Cr.

Cr.